

CENTRAL RAILWAY

STATION DEVELOPMENT MAJOR UPGRADATION

1

Status of Stations Identified for Major Upgradation

- Stations selected for Major Upgradation: 18 Nos
- RLDA – 10 Stations (Phase I) + CR- 8 Stations (Phase I).
- Consultancy for Khandwa Railway Station by RLDA, Execution by CR.

Division	CR	RLDA	Total
Mumbai CSMT	2 (Lokmanya Tilak Terminus-LTT, Lonavla)	4 (Chatrpati Shivaji Maharaj Terminus- CSMT, Thane , Thakurli and Kalyan)	6
Bhusaval	3 (Bhusaval, Akola, Amravati)	2 (Nasik Road & Khandwa)	5
Nagpur	1 (Wardha)	2 (Nagpur & Ajni)	3
Solapur	1 (Sai Nagar Shirdi)	0	1
Pune	1 (Shivaji Nagar)	2 (Pune & Miraj)	3
Total	8	10	18

2

STATION DEVELOPMENT BY CENTRAL RAILWAY

Division	Station	Executing Agency	Consultant	Conceptual Plan	Remarks
BB	LTT	GSU Mumbai	M/s Creative Group	Submitted	<ul style="list-style-type: none"> Concept plans presentation finalize at HQ level, Presentation to be done in Railway Board.
	Lonavala	GSU Mumbai	M/s Kamlesh Parekh	Submitted	<ul style="list-style-type: none"> Concept plans under review with GSU.
BSL	Bhusaval	GSU BSL	KITCO LTD.	Submitted	<ul style="list-style-type: none"> Concept plans under review with GSU.
	Akola	GSU BSL	KITCO LTD.	Submitted	<ul style="list-style-type: none"> Concept plans under review with GSU.
	Amravati	GSU BSL	KITCO LTD.	Submitted	<ul style="list-style-type: none"> Concept plans presentation finalize at HQ level, Presentation to be done in Railway Board.
NGP	Wardha	GSU NGP	M/s Creative Group	Submitted	<ul style="list-style-type: none"> Concept plans presentation finalize at HQ level, Presentation to be done in Railway Board.
SUR	Sai Nagar Shirdi	GSU Solapur	M/s Infrastructure Devlp Co Ltd	Survey in Progress	<ul style="list-style-type: none"> Concept plan under finalization at Division level.
PA	Shivaji Nagar	GSU Pune	M/s Kamlesh Parekh	Submitted	<ul style="list-style-type: none"> Concept plans under review with GSU.

3

Status of Stations Redevelopment (By RLDA)

SN	Station	Status
1	CSMT (CPM Mumbai)	<ul style="list-style-type: none"> EPC Tender awarded to M/s Ahluwalia Contracts (India) Limited for an amount of 2450 Cr, LOA issued on 28.04.2023. Contract Agreement signed on 01.06.2023.Completion period of the work is 30 months from the appointed date i.e. upto 07.01.2026 Setting up of site office completed. Topographical Survey, Aerial Survey and GTI in circulating area by PF 18 completed. Site inventory details being taken for TA, NAB, Old annex building, Parcel office building & PF no 18 side. Inventory of existing structures in progress. Following activities are under progress: a. GTI, Utility Survey, temporary office shifting, shoring piling etc.
2	NGP (CPM NGP)	<ul style="list-style-type: none"> EPC Tender awarded, LOA issued on 17.10.2022 to M/s. Girdharilal Construction Pvt. Ltd, New Delhi for an amount of 487.77Cr. Completion period of the work is 36 months, TDC- 01.12.2025. Concrete batching Plant commissioned, Milk siding relocation done, Car parking extension completed, Geotechnical investigation, GPR survey completed. Wheel washing facility, Traffic diversion & Shifting of Ticket counter completed. Demolition of old Microwave office, Major utilities shifting- viz. Three track siding dismantled. Diversion of path way for connectivity of DRM office complex with PF 1 completed, shifting completed at EW1 location, Tree cutting permission for 34 trees obtained on 18/08/23. EW1 : Basement completed. Footing completed, Retaining wall completed, column casting completed, Basement slab casting (95%) completed. Ground floor to First floor column casting (80%) completed, Ground floor to Second floor column casting (70%) completed, Ground Floor slab casting (60%) completed, First floor to Second floor column casting (65%) completed, Shuttering & scaffolding work of First floor slab (40%) in progress. EW2: Excavation in progress (95%), PCC (85%), Footing (82%), Retaining wall (40%), stitch slab casting (60%), column casting work (80%) completed. Basement slab casting (30%) completed, Shuttering & scaffolding work of Basement slab (40%) in progress, Ground floor to First floor column casting (15%) completed WW4: Trenching as well as excavation in progress (80%), PCC work (55%) & bottom raft foundation (55%) completed. Shifting of water pipelines by NMC is in progress. WW3 : Development of new Car parking near monumentary flag completed, Shifting of Buland Engine near DRM Complex completed, Trenching for detection of underground Utilities completed, Excavation work 40% completed.

4

Status of Stations Redevelopment (By RLDA)

SN	Station	Status
3	Ajni (CPM NGP)	<ul style="list-style-type: none"> EPC Tender awarded, LOA issued on 21.11.2022 to M/s Keystone Infra Build & Globe Civil Project Pvt. Ltd.(JV), Bilaspur for an amount of Rs. 297.79 Cr. Completion period of the work is 40 months. TDC- 05.05.2026. Demolition of 11/25 nos quarters for East Side Station building and staff quarters are completed. Type IV (Block A) : Footing work completed, Stilt floor casting completed, 1st floor casting completed. 2nd floor column casting completed. 2nd floor slab casting completed. 2nd to 3rd floor column casting completed. 3rd floor slab Reinforcement binding in progress. Type IV (Block B) : Footing work completed, Stilt floor casting completed, 1st floor column casting completed. 1st floor slab casting completed. 2nd floor column casting completed. 2nd floor slab casting completed. Reinforcement binding for 2nd floor to 3rd floor column in progress. East Station Building: Footing casting completed. Column casting upto Plinth level completed. Plinth beam casting completed. Ground floor column casting completed. Reinforcement binding for ground floor slab in progress . West side Station Temporary Building: Footing casting completed, steel erection completed, Aerocon panel fixing completed, staircase completed, finishing work and provision of ramp in progress."

5

Status of Station Redevelopment (By RLDA)

SN	Station	Technical Consultant	Status
4	Nasik Road	Tata Consulting Engineers Ltd,Pune	Concept Plan under revision with RLDA.
5	Miraj	DFI(Design Forum international) New Delhi	<ul style="list-style-type: none"> Conceptual plans under preparation by RLDA.
6.	Kalyan	DDF(Design and Development Forum)	<ul style="list-style-type: none"> Conceptual plans under review with RLDA.
7	Thakurli		<ul style="list-style-type: none"> New Consultant to be appointed by RLDA.
8.	Pune	M/s Creative LLP,	<ul style="list-style-type: none"> Concept plan is under revision with RLDA.
9.	Thane On PPP Mode	M/S P. K.Das and Associates. Mumbai 16.06.2022	SATIS (E): - Execution work under progress by Thane Smart City Ltd. THANE STATION REDEVELOPMENT: - Initial Concept plan approved by Railway. DPR sent to Railway Board for Approval.
10.	Khandwa	M/s ENIA Architects Delhi,	<ul style="list-style-type: none"> Concept plan is under finalization.

6