

Weekly Production of BG PSC line sleepers (21.04.2018 to 30.04.2018)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production				Total upto date quantity produced against the contract CS-169 till date (in Nos.)	Residual Qty. at end of the month (in Nos.)
			From 1st April To 10th April	From 11th April to 20th April	From 21st April to 30th April			
1	M/s Kapricon Butibori	175000	352	632	1488	154068	20932	
2	M/s Bemco Khandwa	175000	3436	3260	3280	131652	43348	
3	M/s Bemco Nandgaon	175000	3160	2680	3520	115216	59784	
4	M/s Stresscrete Manmad	174100	1384	1092	716	89642	84458	
5	M/s Daya Daund	174500	1688	3316	2484	116965	57535	
6	M/s Malu Daund.	175000	2064	2168	3016	135176	39824	
7	M/s Vishal Nirmiti Mohol	171200	796	1510	1689	115587	55613	
8	M/s. Alpine Wadi	68200	0	0	0	3200	65000	
		1288000	12880	14658	16193	861506	426494	

S. S. Mahajan

उप मुख्य इंजीनियर (टी.पी.)
Deputy Chief Engineer (T.P.)
मध्य रेल, मुंबई छ. शि. ट.
Central Railway, Mumbai CST