

Weekly Production of BG PSC line sleepers (01.05.2018 to 10.05.2018)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production				Total upto date quantity produced against the contract CS-169 till date (in Nos.)	Residual Qty. at end of the month (in Nos.)
			From 1st May To 10th May	From 11th May to 20th May	From 21st May to 30th May			
1	M/s Kapricon Butibori	175000	1960			153556	21444	
2	M/s Bemco Khandwa	175000	2744	0	0	124420	50580	
3	M/s Bemco Nandgaon	175000	2720	0	0	108576	66424	
4	M/s Stresscrete Manmad	174100	1760	0	0	88210	85890	
5	M/s Daya Daund	174500	2630	0	0	112107	62393	
6	M/s Malu Daund.	175000	2868	0	0	130796	44204	
7	M/s Vishal Nirmitti Mohol	171200	2169	0	0	113761	57439	
8	M/s. Alpine Wadi	68200	0	0	0	3200	65000	
		<b>1288000</b>	<b>16851</b>	<b>0</b>	<b>0</b>	<b>834626</b>	<b>453374</b>	

*Santhosh*

DYCE/TP

उप मुख्य इंजिनीअर (टी.पी.)  
Central Railway CSTM/HQ.  
मध्य रेल छ.शि.ट./मुख्यालय