

Monthly Production of BG PSC line sleepers for the Month of March-2018

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production			
			upto the last month	During the month	Total upto date quantity produced against the contract CS-169 at the end of the month (In Nos.)	Residual Qty. at end of the month (in Nos.)
1	M/s Kapricon Butibori	175000	109654	10640	151244	23756
2	M/s Bemco Khandwa	175000	87402	9660	121176	53824
3	M/s Bemco Nandgaon	175000	80617	6737	100122	74878
4	M/s Stresscrete Manmad	174100	61217	4145	83073	91027
5	M/s Daya Daund	174500	72742	4509	109341	65159
6	M/s Malu Daund.	175000	92713	11352	127672	47328
7	M/s Vishal Nirmitti Mohol	171200	42321	4587	106254	64946
8	M/s. Alpine Wadi	68200	3200	0	3200	65000
		1288000	549866	51630	802082	485918

Weekly Production of BG PSC line sleepers upto 31.03.2018

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production			
			upto the last week	During the week	Total upto date quantity produced against the contract CS-169 till date (In Nos.)	Residual Qty. at end of the month (in Nos.)
1	M/s Kapricon Butibori	175000	8512	2992	151596	23404
2	M/s Bemco Khandwa	175000	8388	2968	121676	53324
3	M/s Bemco Nandgaon	175000	5080	2160	105856	69144
4	M/s Stresscrete Manmad	174100	3980	1432	86450	87650
5	M/s Daya Daund	174500	7008	816	109477	65023
6	M/s Malu Daund.	175000	7064	1992	127928	47072
7	M/s Vishal Nirmitti Mohol	171200	7362	545	111592	59608
8	M/s. Alpine Wadi	68200	0	0	3200	65000
		1288000	47394	12905	817775	470225

Sauham
 उप मुख्य इंजीनियर (टी.पी.)
 Deputy Chief Engineer (T.P.)
 मध्य रेल, मुंबई छ. शि. ट.
 Central Railway, Mumbai CST