

Weekly Production of BG PSC line sleepers (01.04.2018 to 10.04.2018)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production				Residual Qty. at end of the month (in Nos.)
			From 1st April To 10th April	From 11th April to 20th April	From 21st April to 30th April	Total upto date quantity produced against the	
						151948	23052
1	M/s Kapricon Butib	175000	352			125112	49888
2	M/s Bemco Khandw	175000	3436			109016	65984
3	M/s Bemco Nandga	175000	3160			87834	86266
4	M/s Stresscrete Ma	174100	1384			111165	63335
5	M/s Daya Daund	174500	1688			129992	45008
6	M/s Malu Daund.	175000	2064			112388	58812
7	M/s Vishal Nirmiti M	171200	796			3200	65000
8	M/s. Alpine Wadi	68200	0			830655	457345
		1288000	12880	0			

K. S. Chauhan
 उप मुख्य इंजीनियर (टी.पी.)
 Deputy Chief Engineer (T.P.)
 मध्य रेल, मुंबई छ. शि. ट.
 Central Railway, Mumbai CST