

Weekly Production of BG PSC line sleepers ( 11.04.2018 to 20.04.2018)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production				Residual Qty. at end of the month (in Nos.)
			From 1st April To 10th April	From 11th April to 20th April	From 21st April to 30th April	Total upto date quantity produced against the	
1	M/s Kapricon Butibori	175000	352	632		152580	22420
2	M/s Bemco Khandwa	175000	3436	3260		128372	46628
3	M/s Bemco Nandgaon	175000	3160	2680		111696	63304
4	M/s Stresscrete Manmad	174100	1384	1092		88926	85174
5	M/s Daya Daund	174500	1688	3316		114481	60019
6	M/s Malu Daund.	175000	2064	2168		132160	42840
7	M/s Vishal Nirmiti Mohol	171200	796	1510		113898	57302
8	M/s. Alpine Wadi	68200	0	0		3200	65000
		<b>1288000</b>	<b>12880</b>	<b>14658</b>		<b>845313</b>	<b>442687</b>

*Sawharkar*  
**उप मुख् इंजीनियर (टी.पी.)**  
**Deputy Chief Engineer (T.P.)**  
**मध्य रेल, मुंबई छ. शि. ट.**  
**Central Railway, Mumbai CST**