

Weekly Production of BG PSC line sleepers (11.05.2018 to 20.05.2018)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production				Residual Qty. at end of the month (in Nos.)
			From 1st May To 10th May	From 11th May to 20th May	From 21st May to 30th May	Total upto date quantity produced against the contract CS-169 till date (in Nos.)	
1	M/s Kapricon Butibori	175000	1960	3228		156784	18216
2	M/s Bemco Khandwa	175000	2744	1833	0	126253	48747
3	M/s Bemco Nandgaon	175000	2720	2680	0	111256	63744
4	M/s Stresscrete Manmad	174100	1760	1280	0	89490	84610
5	M/s Daya Daund	174500	2630	2612	0	114719	59781
6	M/s Malu Daund.	175000	2868	2360	0	133156	41844
7	M/s Vishal Nirmiti Mohol	171200	2169	1982	0	115743	55457
8	M/s. Alpine Wadi	68200	0	0	0	3200	65000
		1288000	16851	15975	0	850601	437399

E. S. Chaturvedi
उप मुख्य इंजीनियर (टी.पी.)
Deputy Chief Engineer (T.P.)
मध्य रेल, मुंबई छ. शि. ट.
Central Railway, Mumbai CST