

Weekly Production of BG PSC line sleepers (21.05.2018 to 31.05.2018)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Production				Total upto date quantity produced against the contract CS-169 till date (in Nos.)	Residual Qty. at end of the month (in Nos.)
			From 1st May To 10th May	From 11th May to 20th May	From 21st May to 31st May			
1	M/s Kapricon Butibori	175000	1960	3228	3012	159796	15204	
2	M/s Bemco Khandwa	175000	2744	1833	2491	128744	46256	
3	M/s Bemco Nandgaon	175000	2720	2680	2360	113616	61384	
4	M/s Stresscrete Manmad	174100	1760	1280	1848	91338	82762	
5	M/s Daya Daund	174500	2630	2612	2389	117108	57392	
6	M/s Malu Daund.	175000	2868	2360	1896	135052	39948	
7	M/s Vishal Nirmitti Mohol	171200	2169	1982	2007	117750	53450	
8	M/s. Alpine Wadi	68200	0	0	0	3200	65000	
		1288000	16851	15975	16003	866604	421396	

B. Subram
 उप मुख्य इंजीनियर (टी.पी.)
 Deputy Chief Engineer (T.P.)
 मध्य रेल, मुंबई छ. शि. ट.
 Central Railway, Mumbai CST