

Weekly Production of BG PSC line sleepers (21.03.2019 to 31.03.2019)

Sr. No.	Name of the sleeper plant	ordered Qty. under CS-169/16 (In Nos.)	Revised Qty. After Variation/	Production				
				From 1st March To 10th March	From 11th March to 20th March	From 21st March to 31st March	Total upto date quantity produced against the contract CS-169 till date (in Nos.)	Residual Qty. at end of the month (in Nos.)
1	M/s Kapricon Butibori	175000	280000	2641	0	4442	231628	48372
2	M/s Bemco Khandwa	175000	280000	5694	3037	0	244877	35123
3	M/s Bemco Nandgaon	175000	227500	1914	2000	2030	189861	37639
4	M/s Stresscrete Manmad	174100	226330	0	5649	0	157707	68623
5	M/s Daya Daund	174500	226850	2245	3860	3973	201279	25571
6	M/s Malu Daund.	175000	227500	2800	2045	1952	184802	42698
7	M/s Vishal Nirmiti Mohol	171200	222560	3153	821	0	185287	37273
8	M/s. Alpine Wadi	68200	47740	2525	3925	2263	34202	13538
		<b>1288000</b>	<b>1738480</b>	<b>20972</b>	<b>21337</b>	<b>14660</b>	<b>1429643</b>	<b>308837</b>

Scanned  
5/4/19  
Dy. CE/TP