

ANNEXURE-IX

Surveys in progress as per Blue Book 2020-21

1. Dy CE/C/ANG

(As on 30.10.2021)

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/7	Pune-ANG via Kedgaon (120 km)	NL	2014-15	RETS		Survey work is deleted vide RB's letter no 2013/W-I/Genl/Surveys /Budget dt. 08.03.18 Rly Board is requested for deletion on 20/10/2021.
2/14	Shrirampur -Newasa - Shevgaon - Georai – Parali. (230 km)	NL	2016-17	RETS	30/12/21	Report Submitted to Rly. Board on 05/12/18. Estimate cost of Rs.3904.34 Cr. RoR (-) 1.85%. (Rly Board query) Report Submitted to A/c on 11.8.2021 for scrutiny. Returned to field unit on 18.8.2021 with A/c remarks. Updated TC approved on 2.11.2021.
3/24	Belapur-Beed (165Kms)	NL	2013-14	RETS	30/12/21	Submitted to Rly. Board LNo. EW/689/S/287 dated 22.03.2016. Rly Board query has to be replied. Report with estimate submitted to AC on 11.08.2021 & returned to field unit with HQ A/C observation on 9.9.2021. Updated TC approved on 1.11.2021.
4/28	Osmanbad-Beed- Aurangabad (200Kms)	NL	2018-19	RECT	30/12/21	Survey estimate sanctioned, TOR approved, Survey completed through M/s RITES. Traffic chapter under preparation by Operating dept. Report received in HQ 2.06.2021 & returned with HQ observations on 2.07.2021
5/32	Ahamadnagar- Aurangabad (115Kms)	NL	2018-19	RECT	30/12/21	Survey estimate sanctioned, Inception report submitted. TOR approved on 15.1.2021. Traffic chapter approved by CTPM on 16.8.2021. Returned draft report with HQ remarks on 24.3.2021. Draft report submitted to HQ A/C on 06.9.2021 & returned with A/C observations on 15.09.2021
6/35	Aurangabad-Puntamba (75Kms)	NL	2018-19	RECT	30/12/21	Traffic chapter approved by CTPM on 18.5.2021. TOR approved on 15.1.2021. Survey completed through M/s RITES. Estimate submitted to A/C on 19.08.2021. Returned with A/C observations on 3.9.2021. to M/s RITES. Account's observation complied and submitted again on 20.10.2021 for vetting.
7/39	Nasik-Shirdi via Sinnar (72Kms)	NL	2018-19	RECT	30/03/22	Survey estimate sanctioned, Survey in progress through M/s RITES, Draft report submitted to field unit under check. TOR approved on 15.1.2021. Report received on 2.06.2021 & returned with observations on 18.06.2021. Traffic chapter under preparation by Operating dept.
8/NA	Rotegaon - Kopargaon	NL	2017-18	RETS	30/12/21	Traffic chapter approved by CTPM on 25.06.2019. Survey completed through M/s RITES, Report / Civil Estimate returned to field unit with HQ observation on 01/03/2021. Estimate resubmitted to A/C on 19.08.2021 for vetting. Returned with A/C observations on 3.9.2021 to M/s RITES

2. Dy CE/C/Satara

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/6	Pune-Miraj section Miraj-Kolhapur doubling work. (326/46 kms)	NL	2014-15	RETS	31/12/21	PA-MRJ doubling work in progress. (MRJ-KOP double line survey completed by RITES) Traffic chapter approved by CTPM & vetted by finance on 06.02.2019. Estimate sent to A/C on 29.1.2021. Return to field unit with A/C observation on 15.2.2021. Again submitted to A/C for vetting on 25.08.2021 & returned on 24.09.2021 with observation.

3. Dy CE/C/Pune

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/5	Latur Road-Kurduwadi via Latur, Osmanbad) (186 km)	DL	2014-15	PETS	30/12/21	Traffic chapter approved by CTPM & vetted by finance on 05.07.2018. Engineering estimate Returned to field unit with AC's observation 19.9.2020. Again Sent to A/C for vetting on 2.2.2021 Returned to field unit with A/C observation on 23.2.2021. Reminder sent on 27.05.2021
2/8	Pune-Baramati via Saswad, jejuri, Moregaon. (50 kms)	NL	2014-15	RETS	30/11/21	Traffic chapter approved by CTPM & vetted by finance 14.10.2016. A/C's observations on engineering estimate sent to field unit for corrections. RETS report with estimate submitted to A/C on 10.08.2021 & returned with A/c observation on 16.08.2021 to field.
3/11	Gulberga – Latur. (148 kms)	NL	2016-17	RECT	30/12/21	Traffic chapter approved by CTPM & vetted by finance on 03.05.2018. Civil estimate returned to field unit for A/C's observation/corrections. Rly Board asked to compare with Gulberga-latur road survey & send both the reports simultaneously. Gulberga-Latur report returned by A/C on 23.11.2020 with observations & Dy. CE(C) PA was asked to comply A/C observation on 11.12.2020. Compliance awaited. Reminder sent on 16.08.2021
4/26	Phaltan –Miraj. (150 kms)	NL	2018-19	RECT	30/03/22	TOR approved. Alignment awaited for Traffic survey & TC preparation. Reminder sent on 27.05.2021
5/36	Gulberga – Latur Rd. (155 kms)	NL	2019-20	RECT	30/12/21	Field survey completed from Gulberga to Latur. Now scope of survey is extended upto Latur Road. Traffic chapter approved by CTPM on 1.11.2021. Estimated awaited from field unit.
6/42	PECT for flyover @ Pune, Tadali, Majri, PNVL(4nos) (25Kms)	NL	2019-20	PETS	30/12/21	Newly added survey in 2019-20. Survey estimate sanctioned. TOR to be approved. CTPM justification & requirement of flyover received on 17.06.2021 and accordingly field unit is advised to submit alignment & Report on 18.06.2021.
7/44	Pune –lonavla 3rd & 4th line	DL	2016-17	FLS	30/12/21	MRVC FLS Survey sanctioned by Railway Board vide L. no. 2016/Proj/MRVC/Pune-Lonavla/1/3, dated 21-09-201

4. Dy CE/C/BSL

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/1	Bhusawal - Badnera - Wardha 3rd line. (314 Kms)	DL	2014-15	PETS		Traffic chapter approved by CTPM & vetted by finance. Civil, S&T est. vetted, Elec. & Mech. Estimate A/C vetting awaited.FLS sanctioned by Rly Bd in 2020-21. Work awarded to agency (SM consultants) on 18/12/2020, PETS no more required since FLS is in progress.
2/9	Igatpuri - Manmad-Bhusawal 3rd line. (308 kms)	DL	2015-16	FLS	30/11/21	(MRIDCL:- Igatpuri - Manmad 3rd line DPR is submitted to GoM for approval) Traffic chapter approved by CTPM & vetted by finance. 1-Manmad - Jalgoan 3rd line work sanctioned & work is in progress 2- Jalgoan - BSL 4th line work sanctioned & work is in progress
3/16	Bhuswal - Khandwa 3rd & 4th line. (123 kms)	DL	2017-18	PETS	30/12/21	Traffic chapter approved by CTPM & vetted by finance. Mech. Estimate vetted on 11.06.2019.RITES submitted report on 28/12/2020, to field unit. Draft report received on 20.2.2021 & returned with HQ remarks on 01.3.2021
4/21	Pachora - Jamner and extension to Malkapur. (104 kms)	NL	2019-20	FLS		PETS Report Submitted to Rly. Board on 09/10/17. Project shelved vide Rly. Bd. letter no. 2017/W-I/CR/SY/PC-JMNR, dt.27.12.17. Project Estimate cost of Rs. 849.68 Cr. RoR (-) 1.82%. Gauge conversion work included in Pink book item no. 16 of 2019-20. Traffic chapter approved by CTPM & vetted by finance on 06.05.2021. Civil estimate vetted by finance on 1.11.2021. Dealt by DY.CE(C)Planning
5/22	Bhusawal - Badnera - Wardha 3rd line. (313 kms)	DL	2020-21	FLS	30/12/21	Final Location Survey sanctioned by Rly Bd. Survey Estimate sanctioned. TOR approved on 2.2.2021. Work awarded to agency (SM consultants) on 18/12/2020, Field survey completed by agency. Submitted to Associate A/C Nagpur.
6/33	Aurangabad- Bhusawal /Jalgaon. (160 kms)	NL	2018-19	RECT	28/02/22	Alignment awaited from field to conduct survey by Operating Dept. and prepare Traffic Chapter. Reminder sent on 22.2.2021
7/34	Aurangabad-Buldhana-Khamgaon. (170 kms)	NL	2018-19	RECT	30/12/21	Survey estimate sanctioned, TOR approved, Traffic Chapter approved, Draft report submitted to HQ on 05/12/2019 & observation raised by HQ to Field unit on 19/12/2019. Revised alignment received on 21.5.2021 & returned for compliance of HQ observation on 14.06.2021. Modified alignment received on 26.07.2021. Traffic chapter under approval of CTPM.
8/37	Jalna- Khamgaon. (155 kms)	NL	19-20	RECT	30/12/21	Traffic chapter approved by CTPM & vetted by finance on 26.04.2021. Submitted to A/C on 1.10.2021 for vetting.

9/38	Khandwa- Dhar via Khargone – Barwani. (260 kms)	DL	2019-20	PECT	30/03/22	TOR approved on 2.2.2021. Alignment awaited.
10/43	PETS for 5 flyover @ BPQ, Akola, Manmad, Khandwa, Daund (25Kms)	NL	2019-20	PECT	30/12/21	Survey estimate sanctioned. TOR to be approved. CTPM justification & requirement of flyover received on 17.06.2021 and accordingly field unit is advised to submit alignment & Report on 18.06.2021. Traffic field survey in progress.

5. Dy CE/C/NGP

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/17	Wardha-Ballharshah 4th line. (135 kms)	DL	2017-18	PETS	30/12/21	Traffic chapter approved by CTPM & vetted by finance. Survey in progress through M/s RITES. Draft report submitted to field, Scrutinized & observations sent to RITES for compliance.
2/20	Warud - Arvi (Pulgaon). (60 kms)	DL	2017-18	RETS	30/12/21	Traffic chapter approved by CTPM & vetted by finance. Survey completed through M/s RITES. Sent to A/C on 3.08.2021. Returned with account observation on 16.8.2021. Resubmitted to A/C on 3.9.2021 & returned to M/s RITES on 16.09.2021. Estimate received to HQ on 29.10.2021

6. Dy CE/C/Wardha.

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/12	Narkhed – Washim. (232 kms)	NL	2016-17	RETS	30/11/21	Traffic chapter approved by CTPM & vetted by finance. M/s RITES submitted Draft Report & estimate scrutinized by HQ & returned to RITES on 26/4/2021 for correction. Report with Estimate submitted to HQ AC on 29.10.21.
2/31	Wardha-Katol with 2 nos. of bypass @ Wardha & Katol.	DL	2018-19	PECT	30/11/21	Survey estimate sanctioned, Traffic chapter approved by CTPM & vetted by A/C. Survey completed by RITES. Report submitted on 10/10/2019 to field unit. Reminded on 15/01/2021. Index Plan & Index Section received on 9.06.2021 & returned with HQ observations on 12.07.2021.
3/41	Wardha-Katol NL bypassing NGP for traffic ET-BPQ.(77 kms)	NL	2019-20	PECT		Same as Above.

7. Dy CE/C/GC.

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/2	Kalyan - Karjat 3 rd line	DL	2013-14	PETS		KYN-BL 3rd & 4th with MRVC: The work is sanctioned in MUTP-III A on 01/04/2019 &

	(KYN-BL 3 rd & 4 th with MRVC) (BL-KJT 3 rd line with GC Unit) (46 kms)				30/11/21	work in progress. BL-KJT 3rd line with GC Unit. The new agency has been finalised (Success Technology) in march 2020 but survey work could not be taken up due to lockdown . Now survey in progress. Traffic chapter approved & vetted by finance.
2/3	Kasara – Igatpuri 4th line.	DL	2014-15	PECT	30/11/21	Traffic chapter approved by CTPM & vetted by finance. RITES submitted Modified Draft Report with estimate on 08/01/2021 as per traffic dept. Draft report Submitted to A/C on 28.05.2021 & returned with observation on 21.06.2021. Submitted to A/c on 22.10.2021.
3/4	Karjat - Lonavla 4 th line (28Kms)	DL	2014-15	PETS	30/12/21	Traffic chapter approved by CTPM & vetted by finance. Sketches finalised Draft Report submitted by M/S RITES returned to Field unit on 14/10/2020 .RITES was advised on 19/10/2020 for corrections. RITES submitted report on 20/01/2021 to PA Unit. Returned to field unit with A/C observation on 24.2.2021. Reminder sent on 27.05.2021. Transferred to Dy.CE/C/GC on 2.08.2021.
4/15	Titwala – Murbad. (23 kms)	NL	2016-17	RECT		Report Submitted to Rly. Board on 15/02/18. Estimate cost of Rs.721.37 Cr. RoR (-) 1.22%. Project shelved vide Rly. Bd. letter no. 2017/W-I/CR/SY/ Titwala - Murbad dt. 25.04.18
5/30	Lonavala-Khandala-Khopoli. (15 kms)	NL	2018-19	RECT	30/11/21	Survey estimate sanctioned, TOR approved, Field survey through M/s RITES completed. Operating is of the opinion (11/06/2019) this work is operationally not feasible. RITES asked most suitable alignment on 16.01.2021. Traffic chapter under approval of CTPM.

8. Dy CE/C/JNJ

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/23	Kalyan – Murbad. (28 kms)	NL	2019-20	PETS	Submitted to Rly Board 02.08.2021	Alignment approved by CTPM on 20.01.2020. Survey completed through RITES sent to Rly. Board Vide L.No.EW/689/S/346/FLS-DPR dated 02.08.2021 with Estimated cost of Rs.863.14 Cr. RoR (-) 2.35%. Railway Board query received on 12.08.2021. Advised to Dy CE/C/JNJ, Dy CSTE, Dy CEE/C. Compliance sent to Rly. Board on 1.11.2021.

9. Dy CE/C/PNVL

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/27	Pen-Thal. (26 kms)	NL		RECT		Project Estimate cost of Rs.454.89Cr. RoR (-) 4.97%.
2/29	bypass@ Panvel chord lines	NL	2018-19	PECT	30/11/21	Traffic chapter approved by CTPM & vetted by finance. Civil Abstract Estimate vetted. Electrical, S&T estimate awaited. Reminded on 18/08/2021

10. Dy CE/C/Betul.

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/10	Betul - Chandur bazar – Amravati. (75 kms)	NL	2014-15	RECT	30/11/21	Traffic chapter approved by CTPM & vetted by finance. Engineering Estimate with A/C observation returned to field unit on 24/08/2020. Resubmitted to A/c on 16.09.2021.

11. Dy CE/C/Daund

Sr no/Blue Book no	Name of Survey & KMS	Plan Head	Year of Start	Type of Survey	Target Date	Present status
1/40	4 nos. Bypass @ Kurduwadi(2Nos.), Gulburga(1no.), Ahmednagar(1no.) (40 km)	NL	2019-20	PECT	30/12/21	Survey estimate sanctioned. TOR yet to be approved. CTPM justification & requirement of flyover received on 17.06.2021 and accordingly field unit is advised to submit alignment & Report on 18.06.2021. Traffic chapter under approval of CTPM.
2/13	Rahuri-Shani Shignapur (25 km)	NL	2016-17	RETS	30/11/21	Traffic chapter approved by CTPM & vetted by finance. Civil Estimate was prepared at HQ Office. Sent to field for updation on 02.2.2021. Abstract estimate submitted to Hq via email and observation sent to field unit for compliance on 29.10.2021