

-:Achievements for the year 2024-2025:-

Total Length Completed in 2024-25 is 315.68 Kms: (CRS commissioning of 258.44 Km and Engine trial of 57.24 km have been completed)

SN	Name of Project	Name of Section	Length of Section (Km)	Date of commissioned
New Line				
1	Ahmednagar-Beed-Parli (Vajinath) New	Amalner-Eganwadi	33.12	Commissioned on 09.08.2024
2	Line	Eganwadi-Beed	35.35	Commissioned on 04/05.02.2025
Total New Line			68.47	
Doubling				
1	Wardha Balharshah 3rd Line	Hinganghat-Nagri	16.44	Commissioned on 19.06.2024
2	Daund-Manmad Doubling	Puntamba - Kanhegaon	8.66	Commissioned on 02.07.2024
3	Pune Miraj Doubling	Wathar- Palsi	9.39	Commissioned on 23.08.2024
4	Daund-Manmad Doubling	Padegaon-Rahuri	14.36	Commissioned on 23.09.2024
5	Pune Miraj Doubling	Shirwade-Karad- Shenoli	21.56	Commissioned on 23.10.2024
6	Wardha Balharshah 3rd Line	Nagri- Chikani	12.21	Commissioned on 17.12.2024
7		Majri-Bhandak-Tadali	19.13	Commissioned on 10.01.2025
8	Itarsi Nagpur Bal. 3rd Line	Bharatwada-Godhani	6.26	Commissioned on 11.01.2025
9	Jalgaon-Manmad 3rd Line	Chalisgaon-Pachora	44.94	Commissioned on 04/05.03.2025
10	Wardha-(Sewagram)Nagpur 3 rd & 4 th Line	Sindi- Seloo Road 3 rd & 4 th line	37.02	Commissioned on 27/28.03.2025
Total Doubling			189.97	
Total Commissioned in 2024-25 (NL+DL)			258.44	
Doubling Speed Trail Run				
1	Daund-Manmad doubling	Daund -Kashti	10.37	Speed Trail on 06.03.2025
2		Rahuri-Vambhori	13.21	Speed Trail on 30.03.2025
3		Akolner-Ahmednagar-Nimblak	18.81	Speed Trail on 31.03.2025

SN	Name of Project	Name of Section	Length of Section (Km)	Date of commissioned
4	Pune-Miraj-Londa	Shindwane Ambale	9.45	Speed Trail on 31.03.2025
5	Itarsi-Nagpur (Balance) - 3rd Line	Godhani-Nagpur	5.40	Speed Trail on 31.03.2025
Total Speed Trail Run			57.24	
Total completed in 2024-25			315.68	

i. Total 40 Nos. of NI done in 2024-25 (Details in [Annexure](#))

- a) Yard remodelling in 9 major yards having more than 100 routes [CSMT (278), Khandwa (269), Sindi (172), Puntamba (117), Pachora (115), Bhandak (110), Seloo Road (109), Hinganghat (107) & Chikni Road (107)].
- b) Alteration in 3 major yards (Kasara- RRI ALT. (ALT in 152 routes), Chalisgaon -RRI ALT. (182) and Godhani-EI ALT. (113))

ii. Total 19 DPRs have been submitted to Railway Board out of which 6 have been approved and 13 are awaiting final approval

• List of Traffic Facility Works completed in FY 2024-25:

1. Chhatrapati Shivaji Maharaj Terminus Mumbai: Extension of Platform No. 10/11 & 12/13 for 24 Coaches.

Scope:

Phase-I: Extension of Platform No. 10/11 by 382m & provision of EI along with yard remodeling. Work completed in June-24.

Phase-II: Extension of PF No. 12/13 by 305 m (New length of PF -690m) along with yard remodeling. Work completed in Mar-25

**2. Kasara - Extension of receipt & dispatch lines (3 Nos each in UP & Down yards).
Scope**

Phase-I: Extn. of R&D line 1,2 & 3 to 844m in Dn Yard and Extension and widening of PF No. 1 & 2. Work completed in Oct-24.

• List of ROBs & RUBs Works completed in FY 2024-25:

SN	Name of works	LC No.	Month of completion	ROB/RUB
1	Diva-Vasai ROB in lieu of LC No.8 at Kms.71/43-45. BB Divn. (DFCCIL)	8	Jun'24	ROB
2	Diva -Vasai ROB in lieu of LC No.6 at Kms.63/23-25, BB divn, (DFCCL)	6	Jun'24	ROB

3	Solapur-Wadi section Solapur-Gulbarga section: Construction of ROB in lieu of LC No. 66 at Akkalkot Railway Station at Km 490. (ROB+RUB)	66	Dec'24	RUB
4	Bhusaval-Khandwa (Savda) Road Over Bridge in lieu of LC No. 162 at Kms 459/10-12 (ROB+RUB)	162	Jan'25	RUB
5	Diva-Panvel ROB in lieu of LC No.9C at Kms.55/13-14. BB Divn. (DFCCIL)	9C	Mar'25	ROB

• List of NIs done in 2024-25 **Annexure**

S.No	Name of Station	NI date	Month
1.	Nagri	09.04.2024	April-24 (3 Nos.)
2.	Chalisgaon	16.04.2024	
3.	Hinganghat	23.04.2024	
4.	Yenor	09.05.2024	May-24 (2 Nos.)
5.	Chikni Road	31.05.2024	
6.	CSMT	02.06.2024	June-24 (1 No.)
7.	Puntamba	02.07.2024	July-24 (4 Nos.)
8.	Kanhegaon	02.07.2024	
9.	Bhandak	12.07.2024	
10.	Khandwa	22.07.2024	
11.	Wathar	23.08.2024	August-24 (6 Nos.)
12.	Palsi	23.08.2024	
13.	Seloo Road	11.08.2024	
14.	Vaghli	12.08.2024	
15.	Tuljapur	22.08.2024	
16.	Kajgaon	27.08.2024	
17.	Galan	13.09.2024	September-24 (3 Nos.)
18.	Padegaon	23.09.2024	
19.	Rahuri	23.09.2024	
20.	Tadali	01.10.2024	October-24 (6 Nos.)
21.	Kasara Ph-I	20.10.2024	
22.	Shirwade	23.10.2024	
23.	Karad	23.10.2024	
24.	Shenoli	23.10.2024	
25.	Majri Ph-I	26.10.2024	
26.	Sindhi	18.12.2024	December-24 (1 No.)
27.	Godhani	08.01.2025	January-25 (2 Nos)
28.	Shirsoli	27.01.2025	
29.	Pachora	04.02.2025	February-25 (4 Nos.)
30.	Vilad	09.02.2025	
31.	Pimperkhed-II	14.02.2025	
32.	Metpanjara	28.02.2025	
33.	CSMT PH-II	02.03.2025	March-25 (3 Nos.)

S.No	Name of Station	NI date	Month
34.	Chikni Rd	07.03.2025	
35.	Hatnapur	11.03.2025	
36-40	5 nos of IBH		
	TOTAL	40 Nos	